

## **SAN MARIN H.S. – STEM & PAC BUILDINGS - BID CLARIFICATION #7**

### Subcontractor RFI's

1. Q – PAC Bldg - 1. Are HM Window Frame Types D & E required to be Rated?...On the Door & Window Schedule (Sheet A-8.1) there is a Note “Tested to ASTM E119” which is Fire Test Standard and these types of windows are expensive.

A – Door Frames Type D & E are not required to be rated.

2. Q – PAC Bldg - In reviewing the plans for this project, we noticed that a ceramic tile is called out for use at the lobby floor, see sheet A2.1, F-3 designation, but the only floor tile listed in the specifications is for a mosaic tile. Are we to use the mosaic tile for the lobby area floor?

A – F-3 is the incorrect designation callout – please use F-1 for lobby Floor

3. Q – STEM Bldg – Sheets M2.0, M2.1, M2.3 – Power for the mechanical equipment at the STEM building is not shown on the electrical drawings. Please advise.

A – See attached revised full size sheet E3.1, E3.3, E5.1, E6.1 for STEM building. Also the voltage of HP1, HP2, & HP3 are changed to 460V

4. Q – Reference E1.1 of PAC building plans and E1.1 and G0.3 of STEM bldg. plans. The distance between Building L & Building I is different on E1.1 of the STEM bldg. drawings and E1.1 of the PAC bldg. drawings. Which one is correct.

A – Please use the distances as shown on the STEM Building drawings.