BHM Construction, Inc.

License # 900404

221 Gateway Rd West, Suite 405 Napa, Ca. 94558 (707) 643-4580-Tel (707) 643-4581-Fax

Project: Hillview Junior High School – Hazardous Abatement, Demolition, and Landscape 333 Yosemite Drive, Pittsburg CA 94565

BID CLARIFICATION #6

- 1. Bid Date Remains: Thursday, October 24, 2024 at 3:00pm
- 2. Bid Clarification #06 includes the following:
 - a. Sign in Sheet for Landscape Job Walk 10/16/2024.
 - b. RFI 120 Power Clarification to Irrigation Controller

3. Bid Clarifications:

- a. Existing lime treated soil has been left in place. It will need to be removed at tree wells only.
- b. Do not include soil amendments at all mulch areas. Only amend soil in tree wells.
- c. Do not include site furnishings, artificial turf, or boulders.
- d. Booster pump is not required.
- e. Include cost to compact trenches and leave grades in existing condition. Any rock coming out of the trenches needs to be removed and disposed.

223 Hillview Junior High School

DATE: 10-16-24

LANDSCAPE JOB WALK MEETING SIGN-IN

Attendees;		
Name	Company	Cell Phone# /Email
Steve Pardo Sterra Pettway Jason Christensen Mikk CLEACY	Marina Landscape Takenerva Landscape MIKE. CLEANCE BRUKEN	(510) 568-3208 Per Steve of 2nd Laws of Color Sterra, Pettraya maringeo. C. (96) 386-9487 Jehri Jeen sen & Fale maraya de Color Steve Sen & Fale maraya de Color Se
•		

Project: 223 223- Hillview Junior High School

Printed On: Jul 22, 2024 05:56 PM PDT

333 Yosemite Drive Pittsburg, California 94565

RFI #120: Irrigation Controller Power

Status Open

To Ankur Khandelwal (BHM Construction, Inc.) From Ankur Khandelwal (BHM Construction, Inc.)

Date Initiated Jul 22, 2024 Due Date Jul 25, 2024

Location

Cost Impact TBD Schedule Impact TBD

Spec Section

Drawing Number 1L4.4 **Reference** Electrical Drawings

Linked Drawings

Project Increment 1

Received From Kevin Kennard (BHM Construction, Inc.)

Copies To

Activity

Question

Question from Ankur Khandelwal BHM Construction, Inc. on Monday, Jul 22, 2024 at 05:56 PM PDT

Does the irrigation controller shown on 1L4.4 require power? The electrical drawings do not show power to this location.

Awaiting an Official Response

YES, PROVIDE & INSTALL 120V DEDICATED BRANCH CIRCUIT AND TERMINATE TO SPARE 20 AMP 1-POLE BREAKER IN PANEL 'LMRKA'.

PANEL 'LMRKA' IS LOCATED IN MULTIPURPOSE KITCHEN B112.

PROVIDE & INSTALL (1) CAT CABLE AND STUB TO IRRIGATION CONTROLLER FOR FUTURE USE.

GILBERTO PEREZ AURUM CONSULTING ENGINEERS 07/25/2024